ದಿನಾಂಕ: 24-10-14

ರವರಿಗೆ,
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಮಾನ್ಯರೇ,

ವಿಷಯ:– ಟೆಂಡರ್ ಸಂಖ್ಯೆ:05/2014–15,ದಿನಾಂಕ: 17.07.2014ರ ಕಾಲಾವದಿಯನ್ನು ಮುಂದುವರಿಸುವ ಬಗ್ಗೆ.

*****

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, ಶ್ರೀ. ನರಸಿಂಹರಾಜು, ಗುತ್ತಿಗೆದಾರರಾದ ನಾನು ತಮ್ಮ ಕಛೇರಿಯ ಟೆಂಡರ್ ಪ್ರಕಟಣೆ ಸಂಖ್ಯೆ: No.EE/BTP/BBMP/E-PMT/05/2014-15, Date:17.07.2014 ಇಂಡೆಂಟ್ ಸಂಖ್ಯೆ: **11528** ಭಾಗವಹಿಸಿರುತ್ತೇನೆ.

Improvements to Road and Drains at Basavalingappanagara in ward No 05 Byatarayanapura Sub Division (2nd call) ಕಾಮಗಾರಿಯು ಈಗಾಗಲೇ ನಿರ್ವಹಿಸುತ್ತಿದ್ದು ಬಿಡಬ್ಲ್ಯೂಎಸ್.ಎಸ್.ಬಿ ವತಿಯಿಂದ ಒಳಚರಂಡಿ ಕಾಮಗಾರಿ ಹಾಗೂ ಕಾವೇರಿ ನೀರಿನ ಪೈಪ್ ಲೈನ್ ಅಳವಡಿಕೆ ಕಾಮಗಾರಿ ನಡೆಯುತ್ತಿದ್ದ ಆದ ಕಾರಣ ಸದರಿ ಸ್ಥಳದಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಸ್ಥಳವು ಲಭ್ಯವಿರುವುದಿಲ್ಲ ಆದ್ದರಿಂದ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ತಡವಾಗಿದ್ದು ಆದ್ದರಿಂದ ಕಾಲಾವದಿಯನ್ನು ವಿಸ್ತರಿಸಿ ಕೊಡಬೇಕಾಗಿ ಕೋರುತ್ತೇನೆ.

ತಮ್ಮ ವಿಶ್ವಾಸಿ
(K. NARASIMHARAJU)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಕಛೇರಿ ★ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ ★
ದಿನಾಂಕ: 24-10-14
ಸಂಖ್ಯೆ: 320

24/10/14
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Road and Drains at Basavalingappa nagar in W. no 05. BTP Sub Division.
2	Amount of Work Portion	Rs. 20,86,219.00
3	Estimated Cost	Rs. 20.00 Lakhs
4	Name of contractor	Sri K. Narasimaraju
5	Agreement No.	90/2014-15
6	No. and date under which work order issued	90/2014-15 Dt 27/08/14
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	24/10/2014
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	50 days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	20.0 Lakhs
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Work is delayed, due to BWSSB work at the Work spot.
22	Remarks of the EE with the daily rate of penalty proposed	As recommended by AEE
23	Remarks of the CE with the daily rate of penalty proposed	No penalty is imposed.

Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92

Chief Engineer
Yelahanka Zone, Bangalore-92